



## DRAFT

# CITY OF SANTA MONICA, CITY OF LOS ANGELES, CALTRANS, CITY OF MALIBU PACIFIC COAST HIGHWAY CONSTRUCTION AND IMPROVEMENT PROJECTS MEETING MINUTES – AUGUST 13, 2008

## I. Project/Schedule Updates

### a. Caltrans Projects

- PCH Paving
  - The project was completed ahead of schedule.

### b. City of Santa Monica Projects

- 415 PCH, Annenberg Community Beach House
  - The beach house rehabilitation construction is continuing.
  - Installation of the 415 PCH signal is expected to begin after Labor Day.
  - Only localized closures of PCH are expected during construction.
  - The signal will only be activated when loop sensors are triggered.
- Palisades Bluffs Improvement Project
  - Project is in Caltrans funding process.
  - Construction is expected to start in late October/early November, and be completed by summer 2009.
- California Incline Reconstruction Project
  - Caltrans has requested additional project review of slope stability which may trigger changes in scope of work.
  - These changes may require additional revisions in the EIR.
- Pier Bridge (Colorado Avenue) Rehabilitation
  - The scope of the project is being re-evaluated.
  - The EIR will be recirculated in early 2009.
- Study to Lengthen PCH Southbound Left Turn Lane at California Incline (City of Santa Monica and Caltrans)
  - Will require technical engineering study to ensure access to beach parking lot.

### c. City of Los Angeles, Bureau of Engineering Projects

- Low Flow Diversion projects
  - Marquez

- Design is almost complete.
- Project is in constructability review.
- Temescal Canyon
  - Right-of-way activity and acquisition continues.
- Coastal Interceptor Relief Sewer (CIS)
  - Plans have been submitted to LA County to relocate a 30-inch water line that feeds Malibu.
  - Waiting for permit review comments from Caltrans.
- Santa Monica Canyon
  - Project is in constructability review.
- Temescal Canyon Park Stormwater BMP
  - The project design is 50% complete.

**d. City of Los Angeles, Department of Water and Power Projects**

- Sylmar to Pacific Ocean DC Electrode Replacement
  - LADWP is working closely with the City of Santa Monica to obtain construction approval.
  - A letter was sent to the Director of Public Works requesting final decision from Santa Monica to allow LADWP to construct within city limits.

**e. City of Malibu Projects**

- Corral Canyon Signal Project
  - The Caltrans encroachment permit is expected soon.
  - Bids will be received in fall 2008.
- Carbon Canyon Underground Utilities
  - Bids have been received.
  - The project is expected to start in mid-September.

**f. California Department of Parks and Recreation**

- Environmental Restoration of Topanga Creek
  - The removal of the berm at PCH and Topanga Canyon Boulevard is taking place until October 9, 2008.
  - Trucks are hauling material from the site between the hours of 9:00 a.m. until 3:00 p.m. at the rate of one truck per traffic signal cycle (onto PCH).
  - Flagmen are stationed on Topanga Canyon Boulevard at Rodeo Grounds Road to direct trucks into and out of the work site.

**II. PCHPARTNERS.org Website**

- Members of the public continue to sign up on the website to receive updates.