



PCH PARTNERS MEETING MINUTES WEDNESDAY – JANUARY 27, 2010

I. **Projects/Schedule Updates**

a. **Caltrans**

- Safety project to widen 800 feet southbound PCH near Bel-Air Bay Club, Pacific Palisades
 - Project is in design, construction 1½ years out
 - Project will add shoulder and accommodate bicyclists

b. **City of Santa Monica**

- Palisades Bluffs Stabilization Project
 - Under construction
 - No traffic complaints
- California Incline
 - Re-issuance of Draft Environmental Impact Report Summer 2010
 - Anticipated construction start Spring 2011
 - Study to lengthen PCH southbound left turn lane at California Incline to be evaluated in conjunction with the Incline project
- Pier Bridge (Colorado Avenue) Rehabilitation
 - The bridge is seismically and functionally deficient
 - Project scope and evaluation continues
- 1440 PCH Signal Study
 - City is evaluating the possible addition of a signal at the 1440 PCH beach parking lot driveway during peak summer months for southbound egress onto PCH

c. **City of Los Angeles – Bureau of Engineering**

• **Low Flow Diversion Upgrades**

i. **Marquez**

- Construction is underway and is expected to be completed in Spring 2010

ii. **Temescal Canyon**

- Construction is underway and is expected to continue until July 2010

iii. **Coastal Interceptor Relief Sewer (CIRS) and Santa Monica Canyon**

- CIRS construction expected to begin in Fall 2010 and continue through October 2012
- Santa Monica Canyon construction is ongoing, completion expected prior to 2011

- **Temescal Canyon Park Stormwater BMP**

- The environmental document (Initial Study/Mitigated Negative Declaration) is under review
- Construction is expected to begin in late 2010 and continue through Spring 2012

d. City of Los Angeles, Department of Water and Power

- **Sylmar to Pacific Ocean DC Electrode Replacement**

- The project will upgrade and replace 30 miles of transmission line
- The Notice of Preparation for the EIR is expected to be issued in the beginning of March 2010
- 3 alignments will be considered; Sunset Boulevard, Topanga State Park and San Vicente Boulevard
- Outreach meetings with stakeholders are ongoing
- LADWP has applied for a variance to work outside of allowable construction hours (9am-3pm)
- Construction is expected to take about 18-24 months beginning in 2013

e. City of Malibu

- No projects at this time

II. PCHPARTNERS.org Website

- Members of the public continue to sign up on the website to receive updates