



**CITY OF SANTA MONICA, CITY OF LOS ANGELES, CALTRANS, CITY OF MALIBU
PACIFIC COAST HIGHWAY CONSTRUCTION AND IMPROVEMENT PROJECTS
MEETING MINUTES – APRIL 29, 2009
FINAL**

I. Project/Schedule Updates

a. Caltrans Projects

- Widening project (800 feet) southbound PCH near Bel-Air Bay Club, Pacific Palisades
 - A project initiation document (PID) is being developed.
 - Construction start date has not yet been determined.

b. City of Santa Monica Projects

- 415 PCH, Annenberg Community Beach House
 - The beach house is now open to the public.
- 1440 PCH signal study
 - The City of Santa Monica is evaluating the possible addition of a signal at the 1440 PCH beach parking lot driveway for southbound egress
- Palisades Bluffs Improvement Project
 - The project will go out to bid summer 2009.
 - Construction is expected to start Fall 2009.
- California Incline Reconstruction Project
 - Slope stability measures are being added to the project.
 - The draft EIR will be amended to include these improvements; 45-day review period tentatively scheduled for August 2009.
 - Start of construction is anticipated to be in early 2011.
- Study to Lengthen PCH Southbound Left Turn Lane at California Incline (City of Santa Monica and Caltrans)
 - To be evaluated in conjunction with the Incline project.
- Pier Bridge (Colorado Avenue) Rehabilitation
 - The project is being considered in conjunction with the City's Civic Center Master Plan
 - City will consider options such as future Expo line from Downtown LA to Santa Monica

c. City of Los Angeles, Bureau of Engineering Projects

- Low Flow Diversion projects
 - Marquez
 - Bids were received on April 4, 2009.
 - Construction is expected to begin in July/August 2009.
 - Temescal Canyon
 - Bids are expected to be received in May 2009.
 - Construction is expected to begin in August/September 2009.
 - Potential traffic impacts during construction at PCH/Temescal include a temporary reduction in turning lanes (temporary elimination of the left turn lane pocket and/or the right-hand turn from PCH onto Temescal).
 - Coastal Interceptor Relief Sewer (CIRS) and Santa Monica Canyon
 - Final plan review by Caltrans is taking place.
 - Construction of the Coastal Interceptor Relief Sewer (CIRS) will take place within PCH (3,100 feet) and within Will Rogers State Beach parking lot (1,400 feet).
 - Construction is expected to start in early 2010.
 - Temescal Canyon Park Stormwater BMP
 - An Initial Study is being conducted for CEQA requirement.

d. City of Malibu Projects

- Corral Canyon Signal Project
 - The installation of a new traffic signal at PCH and Corral Canyon Road is near completion.
- Carbon Beach Underground Utilities Project
 - The project is currently under construction and is expected to be completed by the end of Summer 2009.
- PCH Green Machine Project
 - PCH median landscaping and beautification project.
 - Located between Webb Way and Cross Creek Road.
 - Completion expected by end of May 2009.

II. PCHPARTNERS.org Website

- Members of the public continue to sign up on the website to receive updates.
- Next newsletter to be issued Summer 2009.