



## DRAFT

# CITY OF SANTA MONICA, CITY OF LOS ANGELES, CALTRANS, CITY OF MALIBU PACIFIC COAST HIGHWAY CONSTRUCTION AND IMPROVEMENT PROJECTS MEETING MINUTES – JUNE 11, 2008

## I. Project/Schedule Updates

### a. Caltrans Projects

- The McClure tunnel will be closed for two nights (midnight-5:00 a.m.).
- Cars will be detoured around the closure.
- Caltrans will issue a press release with exact dates.
- The overall project is expected to be completed in late July.

### b. City of Santa Monica Projects

- 415 PCH, Annenberg Community Beach House
  - The signal light has been approved by Caltrans.
  - Construction is expected to begin after Labor Day 2008.
- Palisades Bluffs Improvement Project
  - The project is in the funding review process.
  - Caltrans is reviewing the encroachment permit.
  - Construction is expected to start after Labor Day 2008.
- California Incline Reconstruction Project
  - The draft EIR is being modified to include additional traffic information and will be re-circulated.
  - The City of Santa Monica is researching monetary incentives for early project completion and evaluating contractor's sequencing of work to expedite construction.
  - Jennifer Rivera, City of Los Angeles, Council District 11, asked if one lane of the Incline could remain open during construction. The City of Santa Monica responded that the Incline will need to be closed entirely to provide an adequate and safe construction zone.
- Pier Bridge (Colorado Avenue) Rehabilitation
  - The scope of the project is being re-evaluated.
  - The EIR will be recirculated.
- Study to Lengthen PCH Southbound Left Turn Lane at California Incline (City of Santa Monica and Caltrans)
  - Will require an engineering study to ensure access to beach parking lot.

**c. City of Los Angeles, Bureau of Engineering Projects**

- Low Flow Diversion projects
  - Design drawings are about 80% complete.
  - The Santa Monica Canyon Civic Association notified the City of Los Angeles that community volunteers recently landscaped the existing pump station located on PCH and requested that this be considered prior to the start of construction.
- Temescal Canyon Park Stormwater BMP
  - The project is in the design phase.

**d. City of Los Angeles, Department of Water and Power Projects**

- Sylmar to Pacific Ocean DC Electrode Replacement
  - Construction has been delayed to 2009/2010.

**e. City of Malibu Projects**

- Corral Canyon Signal Project
  - Construction is expected to begin in late summer or early fall 2008.
- Carbon Canyon Underground Utilities
  - The project is expected to start after Labor Day 2008.

**II. PCHPARTNERS.org Website**

- Over 160 people have signed up.
- A quarterly newsletter will be sent to those who signed up.